

F&H Construction
Tuolumne County Jail Access Road Transit Center - April 2017 Update
Data Date: 27-Apr-17

Activity ID	Activity Name	Dur	Planning Duration	Start	Finish	May	Jun	Jul	Aug
A10640	Install - Entrance Mats	3	3	27-Apr-17	01-May-17	Install - Entrance Mats			
A10500	Drywall / Hang / Tape / Finish	10	10	01-May-17	12-May-17	Drywall / Hang / Tape / Finish			
A10530	Ceramic Tile	3	3	03-May-17	05-May-17	Ceramic Tile			
A10850	Sheetrock at Panel Boards	1	1	04-May-17	04-May-17	Sheetrock at Panel Boards			
A10540	FRP Panels	2	2	08-May-17	09-May-17	FRP Panels			
A10610	Install - Toilet Accessories	3	3	10-May-17	12-May-17	Install - Toilet Accessories			
A10840	**Install Panel Boards (**On Hold for RFI #003 PG&E)	2	2	11-May-17	12-May-17	**Install Panel Boards (**On Hold for RFI #003 PG&E)			
A10550	Install Sealants	3	3	12-May-17	16-May-17	Install Sealants			
A10510	Hang Doors - Interior	2	2	15-May-17	16-May-17	Hang Doors - Interior			
A10560	Painting	4	4	15-May-17	18-May-17	Painting			
A10870	**Wire Pull (**On Hold for RFI #003 PG&E)	5	5	15-May-17	19-May-17	**Wire Pull (**On Hold for RFI #003 PG&E)			
A10570	Resilient Base	3	3	19-May-17	23-May-17	Resilient Base			
A10660	Install - Drinking Fountain	4	4	19-May-17	24-May-17	Install - Drinking Fountain			
A10520	Install Overhead Ceiling Grilles	3	3	24-May-17	26-May-17	Install Overhead Ceiling Grilles			
A10820	Final Painting	5	5	24-May-17	31-May-17	Final Painting			
A10710	Finish Electrical	24	24	26-May-17	29-Jun-17	Finish Electrical			
A10680	Install - Directories / Bulletin Boards	2	2	30-May-17	31-May-17	Install - Directories / Bulletin Boards			
A10820	Install - Fire Extinguishers and Cabinets	3	3	30-May-17	01-Jun-17	Install - Fire Extinguishers and Cabinets			
A10680	Finish Plumbing	15	15	30-May-17	19-Jun-17	Finish Plumbing			
A10590	Install - Signage	3	3	31-May-17	02-Jun-17	Install - Signage			
A10690	Finish HVAC	20	20	31-May-17	27-Jun-17	Finish HVAC			
A10650	Install - TV Mounts	2	2	01-Jun-17	02-Jun-17	Install - TV Mounts			
A10720	Install Communication System	12	12	12-Jun-17	27-Jun-17	Install Communication System			
A10730	Install Intrusion System	12	12	12-Jun-17	27-Jun-17	Install Intrusion System			
A10740	Install Surveillance System	12	12	12-Jun-17	27-Jun-17	Install Surveillance System			
A10790	F&H Worklist	5	5	22-Jun-17	28-Jun-17	F&H Worklist			
A10810	F&H Work List Corrections	5	5	23-Jun-17	29-Jun-17	F&H Work List Corrections			
A10800	Clean	3	3	27-Jun-17	29-Jun-17	Clean			
Buildings / Structures - Canopy "Bus Shelter"									
A11070	Site Concrete (**Was On Hold for SWPPP Concerns)	5	5	27-Apr-17	03-May-17	Site Concrete (**Was On Hold for SWPPP Concerns)			
A10980	Metal Stud Framing / Siding	7	7	04-May-17	12-May-17	Metal Stud Framing / Siding			
A11020	Rough Electrical	5	5	10-May-17	16-May-17	Rough Electrical			
A11010	Metal Roofing	4	4	11-May-17	16-May-17	Metal Roofing			
A10990	Lath & Plaster	7	7	12-May-17	22-May-17	Lath & Plaster			
A11030	Painting / Antigratiti Coatings	4	4	17-May-17	22-May-17	Painting / Antigratiti Coatings			
A11000	Manufactured Stone / Precast	5	5	22-May-17	26-May-17	Manufactured Stone / Precast			
A11080	Tacile Warning Surfaces	1	1	23-May-17	23-May-17	Tacile Warning Surfaces			
A11040	Finish Electrical	4	4	25-May-17	31-May-17	Finish Electrical			
A11050	F&H Work List Corrections	5	5	01-Jun-17	07-Jun-17	F&H Work List Corrections			
Site Finishes									
A10290	Waterproofing	5	5	27-Apr-17	03-May-17	Waterproofing			
A10300	Backfill & Grade Behind Retaining Wall	3	3	27-Apr-17	01-May-17	Backfill & Grade Behind Retaining Wall			
Landscaping									
A11270	Site Concrete and Tacile Warning Surfaces	20	20	24-May-17	21-Jun-17	Site Concrete and Tacile Warning Surfaces			
A10770	Install Guard / Handrails	15	15	24-May-17	14-Jun-17	Install Guard / Handrails			
Landscaping									
		32	32	24-May-17	11-Jul-17				

Schedule Update

TASK filter: Remaining Activities Sort.
 01 - FH Proposal Template

