

**Consent Calendar:**

**2. Approval of the June 14, 2017 Meeting Minutes.**

**Regular Agenda:**

**3. Progress report on the construction of the Tuolumne Transit Center.**

The Transit Center is nearing 95% completion! The project focus has turned to Justice Center Drive. The contractor is preparing to dig two trenches, one to extend water, power and fiber optics to the transit center, the other to extend ATT, Comcast and County related infrastructure to the end of jail access road. Next steps include paving the road and finishing curb, gutter and sidewalk/landing area for the frontage of the Transit Center.

Final outstanding items for the Transit Center include installation of the roll up doors, keying the locks, installation of a TV, placement of vending machines, and finishing touches on the emergency 'blue' light phone being placed in the courtyard.

Additional items still to be provided under separate contract are furniture and polishing of the concrete floors in the building. The polishing contract still has needs to come to the Transit Agency for approval.

When the trenches have been dug, conduit run and water/power extended to site, final completion of the Transit Center can be performed. At this point, landscaping will go in, the electrical and mechanical systems tested, along with programming of wireless networks, security systems and blue light phone.



An updated budget spreadsheet is included for review. All of the Proposition 1B funds have been expended. This is also true of the California Office of Emergency Services grant funds. The Low Carbon Transit Operations Program dollars are depleted. At this time remaining project invoices will be paid out of the local transportation fund account.

**Attachments:**

*Transit Center Budget Detail.*

**Recommendation:**

*Receive and file this report.*

**4. Reports**