


SR 49 Corridor Study

ID	WBS	Task Name	Duration	Start	Finish	Predecessors	Mar '18	Apr '18	M
1	1.0	Agency Coordination and Management	295 days	Mon 4/2/18	Fri 5/17/19				
2	1.x	Notice to Proceed	0 days	Mon 4/2/18	Mon 4/2/18				
3	1.1	Project Management and Coordination	295 days	Mon 4/2/18	Fri 5/17/19	2,35FF			
4	1.3	Agency Coordination	125 days	Mon 4/23/18	Mon 10/15/18				
5	1.3.1	Kick-Off Meeting	0 days	Mon 4/23/18	Mon 4/23/18	2FS+15 days			
6	1.3.2	Field Review Mtg 1	0 days	Mon 5/7/18	Mon 5/7/18	15			
7	1.3.3	TCTC Coordination Mtg 1	0 days	Tue 5/8/18	Tue 5/8/18	6FS+1 day			
8	1.3.4	Stakeholder Mtg 1	0 days	Mon 5/28/18	Mon 5/28/18	13,14,15FS+10			
9	1.3.5	Field Review Mtg 2	0 days	Mon 10/1/18	Mon 10/1/18	24FS-20 days			
10	1.3.6	TCTC Coordination Mtg 2	0 days	Mon 10/1/18	Mon 10/1/18	9			
11	1.3.7	Stakeholder Mtg 2	0 days	Mon 10/15/18	Mon 10/15/18	9,10FS+10 days			
12	2.0	Data Collection and Existing Conditions Repot	60 days	Mon 4/2/18	Fri 6/22/18				
13	2.1	Pedestrian, Bicycle and Auto Counts	20 days	Mon 4/2/18	Fri 4/27/18	2			
14	2.2	Turning Movement and Operational Counts	40 days	Mon 4/2/18	Fri 5/25/18	2			
15	2.3	Safety Study	25 days	Mon 4/2/18	Fri 5/4/18	2			
16	2.4	Draft Existing Conditions Report	20 days	Mon 5/28/18	Fri 6/22/18	13,14,15			
17	3.0	Public Outreach	185 days	Mon 4/2/18	Fri 12/14/18	2			
18	3.1	Initial Outreach Materials	20 days	Mon 4/2/18	Fri 4/27/18				
19	3.2	Public Meetings	85 days	Fri 7/27/18	Fri 11/23/18				
20	3.2.1	Community Workshop 1	0 days	Fri 7/27/18	Fri 7/27/18	8FS+45 days			
21	3.2.2	Community Workshop 2	0 days	Fri 11/23/18	Fri 11/23/18	11FS+30 days			
22	3.2.3	Walking Tours	0 days	Fri 11/23/18	Fri 11/23/18	21			
23	3.3	Public Participation Report	15 days	Mon 11/26/18	Fri 12/14/18	19			
24	4.0	Conceptual Projects	90 days	Mon 6/25/18	Fri 10/26/18	2			
25	4.1	Conceptual Complete Streetsl Site Plan Maps	60 days	Mon 6/25/18	Fri 9/14/18	12			





















Project: msproj11 Date: Thu 3/15/18	Task		External Milestone		Manual Summary Rollup	
	Split		Inactive Task		Manual Summary	
	Milestone		Inactive Milestone		Start-only	
	Summary		Inactive Summary		Finish-only	
	Project Summary		Manual Task		Deadline	
	External Tasks		Duration-only		Progress	


* If necessary

SR 49 Corridor Study

ID	WBS	Task Name	Duration	Start	Finish	Predecessors	Mar '18	Apr '18	M
26	4.2	Conceptual Streetscapes Design and Renderings	30 days	Mon 8/6/18	Fri 9/14/18	25FF			
27	4.3	Conceptual CIP Design and Renderings	20 days	Mon 9/17/18	Fri 10/12/18	26,25			
28	4.4	Planning-Level CIP Cost Estimates	10 days	Mon 10/15/18	Fri 10/26/18	27			
29	5.0	Build-Out, Operational and GHG Analyses	55 days	Mon 12/17/18	Fri 3/1/19	17			
30	5.1	Build-Out Analysis	15 days	Mon 12/17/18	Fri 1/4/19	24			
31	5.2	Land Use to TDM Conversion	5 days	Mon 1/7/19	Fri 1/11/19	30			
32	5.3	Traffic Demand Model Runs	5 days	Mon 2/4/19	Fri 2/8/19	31			
33	5.4	Future Operational Analysis	5 days	Mon 2/11/19	Fri 2/15/19	32			
34	5.5	GHG Reduction Analysis	10 days	Mon 2/18/19	Fri 3/1/19	33			
35	6	Complete Streets Corridor Plan Report	55 days	Mon 3/4/19	Fri 5/17/19				
36	6.1	Admin Draft Corridor Plan	20 days	Mon 3/4/19	Fri 3/29/19	29,23			
37	6.2	Public Draft Corridor Plan	20 days	Mon 4/1/19	Fri 4/26/19	36			
38	6.3	Final Corridor Plan	15 days	Mon 4/29/19	Fri 5/17/19	37			

Project: msproj11
Date: Thu 3/15/18

Task		External Milestone		Manual Summary Rollup	
Split		Inactive Task		Manual Summary	
Milestone		Inactive Milestone		Start-only	
Summary		Inactive Summary		Finish-only	
Project Summary		Manual Task		Deadline	
External Tasks		Duration-only		Progress	




Project: msproj11
Date: Thu 3/15/18



















Task		External Milestone		Manual Summary Rollup	
Split		Inactive Task		Manual Summary	
Milestone		Inactive Milestone		Start-only	
Summary		Inactive Summary		Finish-only	
Project Summary		Manual Task		Deadline	
External Tasks		Duration-only		Progress	

* If necessary

SR 49 Corridor Study



Project: msproj11
Date: Thu 3/15/18

Task		External Milestone		Manual Summary Rollup	
Split		Inactive Task		Manual Summary	
Milestone		Inactive Milestone		Start-only	
Summary		Inactive Summary		Finish-only	
Project Summary		Manual Task		Deadline	
External Tasks		Duration-only		Progress	

* If necessary