

ETON'S PRIORITY ISSUES TRACKER			Prepared by Eton Action List Group			New Issue		
Produced/Updated: 6 March 20			30+ days on to RBWM List	Outstanding 60+ days	Outstanding 90+ days	Completed		
Ref	Date reported	Details	Reference No.	Issue Raised By	Location	Status	Action Taken	Date Resolved
		RBWM Maintenance & General Issues						
EN19/4M	24/01/2019	Falling manhole in the High St at the junction with Tangier Lane		Residents	High St/Tangier Lane junction	Awaiting action	reported to RBWM officer 24/01/19. Passed to Thames Water to action. 4/6/19 - Complaint made - CMM000973. 21/8/19 passed to Virgin. Temporary repair made	
EN19/11M	07/05/2019	Manhole cover near Cote subsided	HIG010397	EAG	High St.	Awaiting action	Reported online 7/5/19 4/6/19. - Complaint made - CMM000973. 21/8/19 - To be repaired 25 October - 5 Nov. -not repaired. 3/12 - Now planned for 20 Feb 20	
EN19/14M	16/05/2019	Drop kerb texture tiles slipping and lifting	HIG010596	EAG	Eton Court	Completed	Reported online 16/5/19 - 17/06/19 Response Contractor will repair in 3 months. 21/8/19 -Should be repaired by 6 Sept.. 2/10 marked up awaiting attention. Due for completion 1st week Nov. 3/12 - awaiting dry weather	Dec.19
EN19/16M	04/06/2019	Failure of Utilities to reinstate road surface outside Porny School and 29a high St. after long period of time and several temporary repairs	CMM000973/HIG015615	EAG	High St.	Completed	Complaint made 4/6/19 Area outside 29a resurfaced in July. Should be repaired w/b 30/9/19 2/10 - The section outside 29a has been repaired 21/9 but the Porny section is deteriorating further Section outside 29a dug up and temp. reinstatement done again. Outside Porny still awaiting proper reinstatement. Reported again due pothole developing 10/12/19 - HIG015615	Dec.19
EN19/22M	07/07/2019	Reset Eton Walkway roundel at Baldwin's Bridge and install a roundel under the Walkway Information sign on Windsor bridge	HIG011761	ECA	Baldwin's Bridge and Windsor Bridge	Completed	Balwin's Bridge roundel reset but awaiting fitting of new roundel on Windsor Bridge	Dec.19
EN19/36M	27/09/2019	Stopcock broken at the junction of Sun Close with High St.	HIG013930	EAG	SunClose/High St.	Completed	Passed to Gas contractor Has been filled with tarmac. Question if this permanent or temporary	Jan.20
EN19/38M	07/10/2019	Footpath sign left laying in the north-east corner of MLCP	HIG014143	EAG	Meadow Lane Car Park	Completed	Sign has been collected and is awaiting reinstatement	Feb.20
EN19/41M	07/10/2019	Stopping up of short cut between MLCP and Eton Court	440897/CM001101	Councillor	Eton Court	Completed	With RBWM Parking Manager. Planned for February 2020	Feb.20
EN19/42M	07/10/2019	Sign behind roadside parking in Eton court in poor condition and needs replacing	440899/CM001102	Councillor	Eton Court	Awaiting action	with RBWM Parking Manager Planned for February 2020	
EN19/46M	07/11/2019	Loose manhole cover in middle of road opposite Christopher Hotel	HIG014807	EAG	High St.	Awaiting action	Passed to Utility Company to repair	
EN19/50M	12/12/2019	Drainage channel running the full length of Eton Ct. car park blocked causing flooding	HIG015665	EAG	Eton Ct. car park	Completed		Feb.20
EN19/51M	16/12/2019	Double standard light out Eton Ct/MLCP boundary No.10. The same as failed 3/12/19	HIG015758/HIG017087	EAG	Eton Ct.	Completed	Reported again by email to RBWM Lighting Officer 15/1 because of double failure, given a new HIG number and passed to AA Lighting - still out 1/2	Feb.20
EN19/52M	16/12/2019	Drainage channel outside No.16 Sunbury Rd. split length needs replacing with a single length and fixing to stop movement	HIG015759	EAG	Sunbury Road	Completed	This item was reported earlier in the year and reported back as completed however, it is still moving.	Dec.19
EN19/53M	16/12/2019	South Meadow Lane sign at junction with ML damaged during RTC	HIG015761	EAG	SML/ML Junction	Completed		Jan.20
EN19/55M	16/12/2019	Fallen leaves covering double yellow lines in Meadow Lane and South Meadow Lane	HIG015764	EAG	ML / SML	Completed	17/1/20 - Further complaint made because of the state of the roads. Completed by 31/1/20	1/31/2020
EN19/56M	16/12/2019	Flooding due to soakaway failure Meadow Lane	HIG015765	EAG	ML	Awaiting action	Awaiting inspection by RBWM drainage contractor. Reported as completed but extensive flooding still occurring	
EN20/1M	08/01/2020	Flytipping Meadow Lane	HIG016408	EAG	ML by Brocas gate	Completed		Jan.20
EN20/2M	10/01/2020	Potholes in MLCP	HIG016520	EAG	Meadow Lane Car Park	Completed	One was repaired but other at the junction of the old and new section of car aprk was not. Reported again under EN20/8M HIG017285	Jan.20
EN20/3M	10/01/2020	Pothole Meadow Lane just north of Eton ct. junction	HIG016521	EAG	Meadow Lane	Completed		Jan.20
EN20/4M	10/01/2020	Drainage channel blocked on Slough Rd. north-bound speed table prior to Keates Lane Lights	HIG016522	EAG	Slough Rd	Work not done	Reported completed but it clear as the channel is still full of mud that the job has not been done.	
EN20/5M	10/01/2020	Light out in passageway between Council Offices and 101 high St.	HIG016523	EAG	Adjacent Council offices and 101 High St.	Completed		Jan.20
EN20/6M	17/01/2020	Pothole in road outside 35 Tangier Lane	HIG016787	EAG	35 Tangier Lane	Completed		Feb.20
EN20/7M	31/01/2020	Potholes and deterioration of surface Slough Rd. speed gate	HIG017283	EAG	Slough Rd	Completed		Feb.20
EN20/8M	31/01/2020	Pothole between old and new sections of Meadow Lane Car Park	HIG017285	EAG	Meadow Lane Car Park	Completed		Feb.20
EN20/9M	24/02/2020	Bollard damaged Brocas St.	HIG018035	EAG	Brocas St.	Completed		Feb.20
EN20/10M	06/03/2020	Request to clean all drainage channels/gullies associated with speed platforms and outstands due to flooding	HIG18372	EAG	Eton Wick Rd., South Meadow Lane, Slough Rd.and High St.			
		Other Maintenance & General Issues						
		Projects						
EN65P	15/12/2017	Reinstatement of Barnes Pool Watercourse Inclusive of South Meadow Lane drainage			Thames to Thames	Part completed	Investigations to find the source and route of culvert leading to South Meadow complete. Considerable amounts of silt in culvert. Some investigation into history of watercourse carried out. Vision for future of watercourse produced and drawings commissioned. Monies allocated in 2018/19 capital programme; once residents/Town Council have secured Eton College (as riparian owner) support, flood assesment/ design/cost estimate can be progressed. Clearance of Culvert from Thames to South Meadow almost complete. Barnes Pool and area west cleared an watercourse floor lowered.Landscape contractor appointed. Completion End March 18. Flow restored and Barnes Pool gardens completed Mar-19. Work on Brook still to be done. Most of the construction work should be completed soon.	
EN18/2P	01/08/2018	Free Wi Fi in Eton		Neighbour'h'd Plan Project	High St.	Researching	Proposal to put free wi-fi along Eton High Street	
EN18/4P	01/08/2018	Electric Car Charging Points		Neighbour'h'd Plan Project	Meadow Lane Car Park	Progressing	Proposal to electric car charging points in spaces adjacent to lamp posts	
EN19/1P	01/05/2019	Make new pedestrian access between MLCP and Eton Court		EAG	Meadow Lane Car Pak	Plans received	To make a new pedestrian access between both old and new sections of Meadow Lane car park and Eton Court. Plans received and agreed.	
EN19/2P	01/05/2019	Develop 2 new on-road resident parking areas in Atherton Ct. and Tangier Lane		EAG	Atherton Ct & Tangier Lane	Awaiting Plans	To develop 2 new resident parking areas - awaiting plans from RBWM Parking	
EN19/3p	07/09/2019	Painting of street furniture	440893/CM001100	Councillor	All Streets	Part completed	Can only be done May- August. Budget required. Non-street light furniture part completed. Awaiting better weather to complete.	
EN19/4P	18/10/2019	Review South Meadow Lane/ Meadow Lane. Narrowness/ large vehicles/ high kerbs		Various	Eton	Awaiting meeting date	Meeting held with ETC, Residents Groups, Ward Cllrs and Lead Member for Infrastructure 4/11/19. Actions: RBWM to produce options paper for emergency roadworks,planned roadworks and normal operation. Awaiting follow up meeting. No date has been arranged yet.	
EN19/5P Previously EN50M	20/10/2017	Public Hard/Slipway - Provision of lifebelt and paving repairs.		Residents	Adjacent to Windsor Bridge	Under investigation	Has this been passed to RBWM by ETC. Chris Wheeler will then check on progress. Please provide who in RBWM passed to Investigation (EN6 archived) concluded Crown land but maintenance needs carrying out. Group suggested to contact RBWM Outside Facilities - will be actioned. 5 Jan - Group in contact with Crown Estates as it is believed they are owners. Under investigation	TBC
EN19/6P	03/12/2019	Gas main replacement		RBWM/Cadent	High St.	Programmed	Gas main replacement works from Feb 3rd 2020. Taken out of EN19/4P Meeting attended and concerns raised. Public drop-in meeting 16 January between 18.00 and 20.00 at Council Offices	
EN19/7P Previously EN44M	22/09/2017	Repairs to speed tables in Eton Wick Rd. and Slough Rd.		Residents	Eton Wick Road and Slough Road	Awaiting action	This is new on the tracker - Please provide background to RBWM. EAG prepared report in Nov. on problems forwarded with this list. RBWM to raise with Volker. 5 Jan - Awaiting response.RBWM visiting site on 27th March and will provide an email update to follow. RBWM visited site on 27th March and will investigate further to find solution. Response has been that there are no faults warranting repair. - EAG have asked for 2 to be checked again. The cobbles on the rises and falls are to be replaced with tarmac. 2 in 18/19 the rest in 19/20. Flooding adjacent to tables an issue. The 3 speed tables in Eton Wick Road have had rises and falls changed to tarmac. Remainder pending for new financial year. Delayed till year 20/21	TBC
EN20/1P	10/01/2020	Electrical upgrade Eton High Street			High St.		An electrical survey carried out in 2019 found that much of the High St. street and sign lighting circuits are non-compliant and require upgrading	
EN20/2P	10/01/2020	High St properties communication cabling upgrade			High St.		Along much of the High St. communication cables are draped along the fronts of building looking very untidy. Work is required to rationlaised and remove cabling wherever possible.	
		ARCHIVED						
						Page 1		